

TROJAN HORSE PROJECT PLAN & CONSTRUCTION SCHEDULE

Begin	Last Date	Activity
PRE-PLAYA SCHEDULE		
01-Feb	01-Mar	FINANCIAL PRO FORMA AND COSTING
02-Feb	01-Mar	DETAILED FUNDRAISING ACTION PLAN
01-Mar	01-Mar	BEGIN RECRUITING "SLAVES" TO PULL HORSE
01-Mar	01-Apr	TEAM VISION FOCUS - FINALIZE INTERIOR CONCEPTS, PERFORMANCE PLANS
01-Mar	01-Apr	PROCESSION SCORE COMPOSITION
15-Mar	MILESTONE	BURNING MAN GRANT NOTIFICATION
15-Mar	01-Apr	REVISE / UPDATE FUNDRAISING ACTION PLAN (Option: Kickstarter)
15-Mar	01-Apr	MODEL BUILD & LIGHTING EXPERIMENTATION
01-Apr	15-Apr	DEVELOP LOGISTICS FOR S.F. CONSTRUCTION TEAM
01-Apr	01-Jun	INITIAL RECRUITMENT FOR BRASS & DRUM CORPS
15-Apr	01-May	COMPLETE DETAIL DOCUMENTS FOR CONSTRUCTION
01-May	MILESTONE	BEGIN SPECIALTY PURCHASES LONG LEAD & ELECTRONICS
01-May	10-May	ESTABLISH LIFT EQUIPMENT (WITH BORG) AND TRANSPORT
01-May	01-Jun	FINALIZE S.F. TEAM MEETINGS AND SCHEDULES
01-May	10-May	BIDDING AND PLACE LUMBER ORDER (FOR NON-DONATED ITEMS)
01-Jun	01-Jul	LIAISE WITH F.A.S.T. TO CREATE SAFETY PLAN
01-Jun	01-Jul	SECURE VOLUNTEER PRE-PLAYA CONSTRUCTION CREW
01-Jul	07-Jul	RECEIVE LUMBER ORDER & OTHER MATERIALS
PRE-PLAYA CONSTRUCTION SCHEDULE		
10-Jul	MILESTONE	BEGIN PRE-PLAYA CONSTRUCTION
10-Jul	10-Aug	CONSTRUCTION VIDEO / PHOTO DOCUMENTATION
10-Jul	24-Jul	CONSTRUCT & LABEL FRAMING
10-Jul	24-Jul	CUT & LABEL CLADDING
10-Jul	24-Jul	CONSTRUCT WAGON WHEELS
10-Jul	24-Jul	CONSTRUCT & LABEL WAGON BASE
24-Jul	MILESTONE	PREFAB COMPONENTS CONSTRUCTION 50%
24-Jul	10-Aug	CONSTRUCT & LABEL REMAINING FRAMING
24-Jul	10-Aug	CUT & LABEL REMAINING CLADDING
31-Jul	10-Aug	CONSTRUCT & LABEL BAR COMPONENTS
10-Aug	MILESTONE	PREFAB COMPONENTS CONSTRUCTION 100%
11-Aug	11-Aug	PREFAB VOLUNTEER APPRECIATION PARTY
11-Aug	15-Aug	PACKAGING AND TRANSPORT PREP / LOGISTICS
ON PLAYA CONSTRUCTION SCHEDULE		
16-Aug	16-Aug	PROJECT TEAM (3) & ROUND 1 BUILDERS (5) ARRIVE ON PLAYA - CHECK IN WITH ARTERY
16-Aug	28-Aug	ON-PLAYA CONSTRUCTION VIDEO / PHOTO DOCUMENTATION
16-Aug	17-Aug	HORSE & MATERIALS TRANSPORT TO PLAYA
17-Aug	18-Aug	WAGON CONSTRUCTION
19-Aug	20-Aug	ERECT LEGS
21-Aug	21-Aug	ROUND 1 BUILDERS EXIT ROUND 2 BUILDERS (5) ARRIVE ON PLAYA
21-Aug	22-Aug	ERECT HEAD & TAIL
23-Aug	24-Aug	INSTALL FRAME/CLADDING/STRAPPING

		ROUND 2 BUILDERS EXIT ROUND 1 BUILDERS ARRIVE ON
25-Aug	25-Aug	PLAYA
25-Aug	27-Aug	INTERIORS AND LIGHTING
		STAKE PROCESSION PATH & GATES OF TROY (SECONDARY
26-Aug	27-Aug	INSTALLATION SITE)
27-Aug	27-Aug	SAFETY CHECK
28-Aug	28-Aug	CONTINGENCY
29-Aug	MILESTONE	TEAM CONFERENCE-CEREMONIES-AWARDS
29-Aug	04-Sep	BM
		DG DELIVERY - PREP SECONDARY INSTALLATION SITE FOR
02-Sep	02-Sep	BURN
02-Sep	MILESTONE	TROJAN HORSE BURNS ON FRIDAY NIGHT
03-Sep	03-Sep	SITE CLEANUP